



Projected Build Schedule – Tasks by Day**

Day 1	<ul style="list-style-type: none"> Clear crawlspace and paint foundation Set floor joists Lay floor decking Sheath panels and run exterior walls Run interior walls Tie walls together, straighten and brace Install lower porch package
Day 2	<ul style="list-style-type: none"> Prep and run trusses Deck roof Felt roof Install sub-fascia, barge rafters and drip edge Install windows and trim packages Interior framing – wind bracing, deadwood, attic stairs Set up for siding – corner boards, skirt board, drip cap and starter strip Build side porch and ramp
Day 3	<ul style="list-style-type: none"> Shingle roof Insulate walls and ceiling Continue siding and caulking Install underlayment in kitchen, dining room and bathroom Build side porch and ramp
Day 4	<ul style="list-style-type: none"> Interior painting Finish siding and caulking Exterior painting – siding, foundation, trim
Day 5	<ul style="list-style-type: none"> Interior painting Exterior painting Install baseboard, window sills and miscellaneous interior trim Install kitchen cabinets and countertops Begin soffit and fascia
Day 6	<ul style="list-style-type: none"> Interior painting Exterior painting Finish soffit and fascia Install porch railings
Day 7	<ul style="list-style-type: none"> Install doorknobs and bathroom hardware Clean house interior Complete miscellaneous items Tough up interior and exterior painting Rake and clear lot Landscape DEDICATE NEW HOME!

***Atlanta Habitat for Humanity makes every effort to follow this schedule; however, week-to-week tasks can change based on inclement weather, materials availability, volunteer participation, or other unforeseen delays.*